

Pressure test protocol for underfloor heating systems, testing with water

Test report for the MULTITUBO systems underfloor heating systems.

Building project: _____

Construction phase: _____

Contracting authority / representative: _____

Contractor/ representative: _____

Connectors used with the MULTITUBO systems Alu Multilayer Pipe:

- Metal-Press-Fittings PPSU-Press-Fittings Metal-Push-Fittings PPSU-Push-Fittings
 Welding Fittings Screw-Fittings

- All connections have been visually inspected to ensure that they have been properly installed.**
 Vessels, devices and fittings not suitable for the test pressure were separated from the plant/section to be tested.
 The pipe system was professionally flushed with filtered drinking water, completely filled and ventilated.
 The temperature difference between test medium and ambient temperature has been taken into account (difference > 10 K => wait 30 min, then check test pressure), when the test time began.
 A manometer with a reading accuracy of 100 hPa (0.1 bar) was used.

Test (testing time 24 hours)

Max. allowed operating pressure: _____ bar System height _____ m
(related to the lowest point of the system)

Design parameters Flow temperature _____ °C

Return temperature _____ °C

Heated surface _____ m²

Start-date / -time: _____ , _____
Date Time

Testing pressure: _____ bar
(min. 4 bar, max. 6 bar)

End-date / -time: _____ , _____
Date Time

Pressure-drop during the test: _____ bar
(max. 0,2 bar)

Attestation

No leaks or permanent deformations of components could be detected at the above-mentioned installation at the end of the test.

 Place, date

 Signature, company stamp, contractor

 Place, date

 Signature, company stamp, contracting authority